



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: February 7 - February 11, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	A crew worked on flushing water lines and getting them ready for a SCDHEC Inspection. Next week as weather permits, a crew will work on punch list items and getting the water lines ready for a SCDHEC inspection. A second crew will install the flow meter at the McEntire lift station.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	A crew worked on flushing water lines and getting the lines ready for a SCDHEC inspection. The paving crew finished paving of driveways. Next week one crew will divert the flow from the Gadsden School to the Gadsden Lift Station and begin pumping wastewater to the Eastover WWTP. A second crew will work on clean-up and punch list items and getting the water lines ready for a SCDHEC inspection.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	All work is complete with the exception of a few punch list items and connecting individual service connections. Next week one crew will work on installing individual sewer service connections and remaining punch list items. The lift statins in Division 3 are scheduled to be placed in operation on February 14, 2022.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Next week a crew will work on preparing the Trotter Road lift station for a pump test and work on punch list items.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	