



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: March 15 - March 19, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road and Cabin Creek Road	Last week the crews worked on tie-ins of the force main and water lines at Congaree Road and Cabin Creek Road, where Division 1 and Division 3 interface. They completed the installation of a fire hydrant, gate valve, plug valve, and completed the tie-in of the water line between Division 1 and Division 3. Next week the crews will work on the tie-in of the force main between Division 1 and Division 3 at Congaree Road and Cabin Creek and work on the wet well at Gadsden Elementary School.
Sewer Force-main total installed	50,300 ft., 84.9% complete	
Water main -total installed	29,400 ft., 91.6 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-one (41) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Goodwin Circle near the Gadsden Elementary School	Last week the crews worked on clean up and the master meter install at Eastover. Next week the crew will be making a tie-in at Congaree and South Goodwin and continue with clean-up work. In addition, work will continue on the master meter at Eastover.
Sewer Force-main total installed	47,924 ft, 95.8% complete	
Water main-total installed	23,900 ft, 85.1% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-seven (37) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews worked on the force main and water line tie-ins at Cabin Creek Road and Congaree Road which is the connection between Division 1 and Division 3. The connection of the water line between division 1 and Division 3 is complete. Also, pressure testing on Cabin Creek passed. In addition, the service connection at Hopkins Park was completed Next week the crews will continue with the tie-in of the force main at Cabin Creek Road and Congaree Road and continue pressure testing.
Sewer Force-main total installed	58,400 ft, 94.3 % complete	
Water main -total installed	20,200 ft, 95.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	