



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: May 16 - May 19, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	A crew worked on punch list items, Next week the crews will begin installing service connections, continue working on punch list items, make final connections to Garners Ferry Road Lift Station, and final project closeout.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	

DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week a crew worked on clean-up and punch list items. Next week one crew will work on the installation of individual service connections, punch list items, and project closeout.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	

DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The project is nearing final completion and the Contractor and the County are working on the final project closeout documents.
Sewer Force-main total installed	61,950 ft, 100.0% complete	
Water main -total installed	21,150 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	

DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	This week the Crew worked on miscellaneous tie-ins of various lift stations and punch list items. Next week the crews will work on activating the Trotter Road lift station and punch list items. The contractors are waiting on the material to complete the service connections.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	