



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: June 7 - June 11, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew worked on the wetwell and the Garners Ferry Road lift station and a second crew worked on pressure testing and clean up. The crews will continue pressure testing on Congaree Road and the second crew will continue to work the installation of the wetwell for the Garners Ferry Road lift station. A third crew waiting on the McEntire to provide access to begin work.
Sewer Force-main total installed	55,080 ft., 92.9% complete	
Water main -total installed	31,700 ft., 98.8 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews worked on the Gadsden School valve vaults and testing of force main. A second crew worked on start-up of train 2 at the Eastover Wastewater Treatment Plant and worked on repairing the existing valves at the Eastover Wastewater Treatment Plant. Next week the crew will work on and pressure testing and miscellaneous items at the Eastover Plant.
Sewer Force-main total installed	49,724 ft, 99.4% complete	
Water main-total installed	27,950 ft, 99.5% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-seven (37) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The crews worked on pressure testing force main on Lower Richland Boulevard and cleanup. Next week the crews hope to finish all pressure testing with exception of the lines at railroad crossings.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	