



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: July 12 - July 16, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew tested the force main on Congaree Road and Air Base Road and a second crew installed the wetwell for the Garners Ferry Road lift station and worked on the lift station. A third crew installed force main at McEntire. Next week one crew will continue working on the Garners Ferry Road lift station and a second crew will continue testing force main on Congaree Road and Air Base Road. A third crew will continue laying force main at McEntire.
Sewer Force-main total installed	56,080 ft., 94.6% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews worked on sludge removal from the Eastover plant and pressure wash the basin in train one. Next week the crews will pressure test force main on Bluff Road and do finish grading of Gadsden lift station site. A second crew will continue to work on the Eastover plant.
Sewer Force-main total installed	48,524 ft, 99.8% complete	
Water main-total installed	27,950 ft, 99.5% complete	
Road Closure	None	
Fire Hydrants	A total of forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Waiting on railroad permits to complete two railroad boars.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	