



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: November 1 - November 5, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week, the electrician worked on the electrical for the Garners Ferry Road lift station and completed the rack for the electrical controls. Also, the electrician worked on the electrical for McEntire lift station. A third crew worked on grading of the McEntire lift station site, piping of the McEntire pump station, and punch list items. Next week the electricians will work on the electrical for the Garners Ferry Road lift station and the McEntire lift station. One crew will work on completing piping at the McEntire Pump station and a second crew will begin paving driveways and punch list items.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	

DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week, one crew continued to work on punch list items for Division 2 and the fence crew completed install the fence at the Gadsden lift station. The electrician completed installation of the pump control panel. A crew completed connecting the new force main to the Eastover Wastewater Treatment Plant. Next week one crew will work on paving of driveways and punch list items. A second crew will begin preliminary testing of the Gadsden lift station pumps.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main -total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	

DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. One crew finished the first railroad crossing bore and began work on the second railroad bore. A second crew worked on punch list items. Next week one crew will complete the second railroad crossing. A second crew will continue to work on punch list items.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	

DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	