



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: December 6 - December 10, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	They are still waiting on the Richland County inspection permit approval to connect power. The electrician worked on the electrical for McEntire lift station (98% Complete), and waiting on power connection to the site. A third crew worked on clean up, driveway paving, and punch list items. Next week the electricians will connect electrical for the Garners Ferry Road lift station after County approval and work on the electrical for the McEntire lift station. One crew will work on paving driveways and punch list items.
Sewer Force-main total installed	59,549 ft., 100.0%complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week, the contractor continued work to integrate the Gadsden pump station for SCADA. One crew worked on paving drives and punch list items and cleanup. Next week one crew will work on paving of driveways and punch list items.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Division 2 has SCDHEC approval for the lift station and force main that pumps the wastewater to the Eastover Wastewater Treatment Plan so we can begin test running the lift stations once the electrical work is complete. One crew completed the water and sewer service connections with the exception of the concrete vaults and electrical work. The electricians continued work on the lift stations. Next week the electricians will continue work on connecting power to the pump stations and we hope to begin test running of the pumps at all lift stations once they are connected.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Last week one crew worked on punch list items. The lift station site at Trotter Road was cleaned up. Landscaping and gravel were installed at the lift station site. At this time no work is expected until Division 1 is operational.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	