



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: December 20 - December 25, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The electrician completed work on the electrical for McEntire lift station and Garners Ferry lift station. One crew worked on clean up and punch list items. Next week we will test run Garners Ferry lift station and McEntire lift station and prepare for the SCDHEC inspection.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The Gadsden School lift station is operational, and the other divisions can now run pump test that pump to that station then to the Eastover Wastewater Treatment Plant. One crew began mobilization for the installation gravity sewer on Rabbit Run. Second crew worked on paving drives and punch list items and cleanup. Next week one crew will work on paving of driveways and punch list items and the second crew will install gravity sewer on Rabbit Run.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Ran pump test on Hopkins Elementary School lift station, Hopkins Middle School lift station, and Franklin Park lift station. A partial inspection of Division 3 lift stations and water line is scheduled with SCDHEC for December 21, 2021.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. At this time no work is expected until Division 1 is operational.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	