



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: December 27 - December 30, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	One crew worked on-site grading and punch list items at Garners Ferry lift station and McEntire Lift station getting ready for DHEC initial inspection. The second crew worked on flushing water lines, cleaning up, and punch list items.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	One crew began constructing the replacement of an existing 8" line with a new 15" line on Rabbit Run. The second crew finished work on paving drives. Another crew worked on the coating of the interior of manholes, punch list items, and cleanup. Next week one crew will work on punch list items and coating the interior of manholes. Another crew will continue the installation of the replacement gravity sewer on Rabbit Run.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. We had an initial inspection of the Hopkins Elementary School lift station, Hopkins Middle School lift station, and Franklin Park lift station and a DHEC inspection on the water lines for division 3. A second crew worked on installing a sewer service near Hopkins Middle School. Next week one crew will continue installing the sewer service near the Hopkins Middle School and the second crew will work on punch list items.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. One Crew began preparing the Trotter Road lift station for an initial pump test. A second crew began working on punch list items.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	