



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: January 17 - January 21, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	A crew worked on getting the Garners Ferry Road lift Station and the McEntire lift station ready for testing and the pumps were test run. Next week the crews will work on clean up and punch list items. The Supervisory Control and Data Acquisition (SCADA) sub-contractor will install the monitoring system for all lift Stations next week.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	One crew worked on punch list items and paving of driveways. Another crew worked on installation of the replacement gravity sewer on Rabbit Run. Next week one crew will continue to work on the replacement gravity sewer on Rabbit Run. The SCADA sub-contractor will install the monitoring system for all lift Stations next week.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	This week one crew worked on installing safety grates at all lift stations and punch list items. A second crew worked on installing individual sewer service connections. Next week one crew will work on installing individual sewer service connections and punch list items. The SCADA sub-contractor will install the monitoring system for all lift Stations next week.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. One Crew worked on preparing the Trotter Road lift station for an initial pump test. Power was connected to the Trotter Road lift station. The SCADA sub-contractor will install the monitoring system for all lift Stations next week.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	