



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: January 24 - January 27, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The sub-consultant worked on installing the Supervisory Control and Data Acquisition (SCADA) system for all lift stations. As weather permitted the crew worked on clean-up and punch list items for the Garners Ferry Road lift Station and the McEntire lift station. Next week the sub-consultant will finish installing the SCADA system for all lift stations. As weather permits, a crew will work on finishing site work at the Garners Ferry lift station and the McEntire lift station.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The weather slowed work on punch list items and the crew working on the paving of driveways could not work because of weather. Another crew finished work and tested the replacement gravity sewer on Rabbit Run. Next week, weather permitting, the paving crew will finish paving of driveways. A second crew will work on clean-up and punch list items.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The sub-consultant worked on installing the SCADA system for all lift stations. Weather prohibited work on the installation of individual sewer service connections. Next week one crew will work on installing individual sewer service connections and punch list items. The sub-consultant will finish installing the SCADA system for all lift stations.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. The sub-consultant worked on installing the SCADA system for all lift stations. Weather conditions prohibited work on the Trotter Road lift station and working on punch list items. Next week the sub-Consultant will finish work on the SCADA System. A second crew will work on preparing the Trotter Road lift station for a pump test and work on punch list items.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	