



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: February 21 - February 24, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	A crew finished installation of a flow meter at McEntire lift station and a second crew worked on flushing water lines and getting them ready for a South Carolina Department of Health and Environmental Control (SCDHEC) inspection. Calibration of the McEntire flow meter is schedule next week. Next week we will have a SCDHEC inspection on the McEntire lift station and Garners Ferry Road lift station. A crew will work on punch list items and getting the water lines ready for a SCDHEC inspection.
Sewer Force-main total installed	59,549 ft., 100.0%complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	A crew worked on flushing water lines. Next week a crew will work on clean up and punch list items and getting the water lines ready for a SCDHEC inspection.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	All work is complete with the exception of a few punch list items and connect individual service connections. One crew worked on remaining punch list items and installing individual service connections. A second crew diverted the flow from the Franklin Park lagoon to the Franklin Park lift station, divert the flow from the Hopkins Elementary School wastewater treatment plant to the Hopkins Elementary School lift station, divert the flow from the Hopkins Middle School wastewater treatment plant to the Hopkins Middle School lift station and diverted flow from Hopkins Community Park. The wastewater from these three lift stations will be pumped to the Gadsden lift station then from the Gadsden lift station to the Eastover wastewater treatment plant. Next week the crew will continue working on individual service connections.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Next week a crew will work on preparing the Trotter Road lift station for a pump test and work on punch list items.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	