



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: April 19 - April 23, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Run	Last week worked on the tie-in for force main at Old Congaree Road & Congaree Road. They installed one air release valve and one plug valve. Next week the crews will work on completing all remaining installation of air release valves and plug valves and clean up.
Sewer Force-main total installed	55,080 ft., 92.9% complete	
Water main -total installed	31,700 ft., 98.8 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-three (43) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews did not work. Next week the crew will install piping at the Gadsden Elementary School Lift Station.
Sewer Force-main total installed	49,724 ft, 99.4% complete	
Water main-total installed	27,950 ft, 99.5% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-seven (37) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The crews installed the grinder pump and force main for the Fire Department located on Lower Richland Boulevard. Next week the crews will continue pressure testing along Cabin Creek Road.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Next week the crews will begin testing force main.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	