



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: May 2 - May 5, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	A crew worked on punch list items, Next week the crews will continue working on punch list items and installing individual sewer service connections.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week a crew worked on clean-up and punch list items. Next week one crew will work on punch list items, installing individual service connections, and project closeout.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The project has reached "Substantial Completion." All service connections are now activated and in use. Next week the crew will schedule an inspection to see that all punch list items are complete and work on the project closeout.
Sewer Force-main total installed	61,950 ft, 100.0% complete	
Water main -total installed	21,150 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The Padgett Road tie-in was completed and the Myers Creek lift station was tied into the system. Next week the crews will work on activating the Trotter Road lift station and miscellaneous connections.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	