



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: July 19 - July 23, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew tested the force main on Congaree Road and a second crew worked on the Garners Ferry Road lift station. Next week one crew will continue working on the Garners Ferry Road lift station and a second crew will continue testing force main on Congaree Road. A third crew will continue laying force main at McEntire.
Sewer Force-main total installed	56,080 ft., 94.6% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	A total of forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew worked on sludge removal from the Eastover plant, pressure wash the basin in train one, and repairing valves at the chlorine contact chamber. A second crew worked on pressure testing force main on Bluff Road. A third crew worked on the Gadsden lift station. Next week one crew will pressure test force main on Bluff Road. A second crew will continue to work on the Eastover plant and the Gadsden lift station.
Sewer Force-main total installed	48,524 ft, 99.8% complete	
Water main-total installed	27,950 ft, 99.5% complete	
Road Closure	None	
Fire Hydrants	A total of forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	One crew worked on clean-up and reseeding areas on Lower Richland Boulevard. The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Waiting on railroad permits to compete two railroad boars.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew continued with pressure tested the force main on Lower Richland Boulevard. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	