



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: July 25 - July 28 2022

| DIV 1 | Details | Summary |
|----------------------------------|--|--|
| Flagger Delay (3 to 5 minutes) | No flagger | Working on installing individual service connections and project closeout. Next week the crews will continue installing individual service connections and project closeout. |
| Sewer Force-main total installed | 59,549 ft., 100.0% complete | |
| Water main -total installed | 32,083 ft., 100.0 % complete | |
| Road Closure | None | |
| Fire Hydrants | 100% complete - forty-six (46) fire hydrants have been installed | |
| DIV 2 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | Last week a crew worked on cleaning up and punch list items and installing individual service connections. Next week one crew will continue installing individual service connections, punch list items, and project closeout. |
| Sewer Force-main total installed | 50,000 ft, 100.0% complete | |
| Water main-total installed | 28,880 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | 100% complete -forty-three (43) fire hydrants have been installed | |
| DIV 3 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | This division of the project is complete and the project is being closed out by the County. |
| Sewer Force-main total installed | 61,950 ft, 100.0% complete | |
| Water main -total installed | 21,150 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | 100% complete - twenty-six (26) fire hydrants have been installed. | |
| DIV 4 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | No flagger | The flow from the City of Columbia was switched to the Richland County Utilities system. Next week a crew will work on punch list items and start scheduling to install individual service connections. |
| Sewer Force-main total installed | 13,470 ft, 100.0 % complete | |
| Gravity-main total installed | 1,500 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | None | |