



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: August 23 - August 27, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew tested force main lines on Air Base Road between Lower Richland Boulevard and Crosshill Road. A second crew installed piping at the Garners Ferry Road lift station. Previous roadway cuts were repaired using flowable fill and asphalt pavement. Next week one crew should finish working on piping at the Garners Ferry Road lift station and a second crew will continue testing force main on Air Base Road. Waiting on scheduling flaggers with the Railroad to start work on the railroad bore for McEntire Base.
Sewer Force-main total installed	58,650 ft., 99.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew installed the two sheds over the sampler stations at the Eastover WWTP. The electrician installed the conduit at the Gadsden Elementary School lift station. Previous roadway cuts were repaired using flowable fill and asphalt pavement. Next week one crew will continue to wrap up any punch list items at the Eastover plant as necessary. The electrician will continue installing electrical panels and control panels at the Gadsden Lift Station.
Sewer Force-main total installed	48,524 ft, 99.8% complete	
Water main-total installed	27,950 ft, 99.5% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Waiting on scheduling flaggers with the Railroad to start work on the two remaining railroad boars.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew continued with pressure tested the force main on Lower Richland Boulevard. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	