



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: November 9 - November 13, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week the crews continued installing the force main along Air Base Road from East Coast Steel toward McEntire Joint National Guard Base. A second crew installed valves at various locations. Next week one crew will be installing water line from East Coast Steel toward McEntire Joint National Guard Base and a second crew will continue to install valves and make tie-ins.
Sewer Force-main total installed	39,800 ft., 70.7% complete	
Water main -total installed	25,800 ft., 80.4 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week crew worked on a horizontal directional drill at Griffins Creek and made a bore on Goodwin Circle at the Gadsden Elementary School. Next week the crews will install force main on Bluff Road and continue to install valves and make tie-ins.
Sewer Force-main total installed	34,000 ft., 68.0% complete	
Water main -total installed	20,900 ft., 74.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-seven (27) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week crews installed the force main to the Hopkins Elementary School lift station and installed force main on Lower Richland Boulevard from the new magistrate's office toward Hopkins Park. Next week the crews will be installing force main on Lower Richland Boulevard from Sanoma Drive Toward High Bee Road.
Sewer Force-main total installed	42,900 ft., 69.2 % complete	
Water main -total installed	19,000 ft., 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week crew continued installing force main on Lower Richland Boulevard between Bloxome Drive and Rabbit Run. Next week the crew will be installing force main on Rabbit Run from Lower Richland Boulevard toward Trotter Road.
Sewer Force-main total installed	11,780 ft., 87.5 % complete	
Gravity-main total installed	1,500 ft., 90.5% complete	
Road Closure	None	
Fire Hydrants	None	