



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: August 17 - August 21, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week one Crew installed 16" force main on Congaree Road from Hampton Williams Road to Congaree Church Road. A second crew will be installing water line on Congaree Road from Hampton Williams Road toward Congaree Church Road. Next week one crew will be installing force main on Congaree Road from Congaree Church Road to Gadsden Community Center Road. A second crew will be installing water line on Congaree Road from Goodwin Way toward Hampton Williams Road.
Sewer Force-main total installed	29,200 ft., 49.3% complete	
Water main -total installed	13,700 ft., 42.7 % complete	
Road Closure	None	
Fire Hydrants	A total of fifteen (15) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week the crew installed 16" force main on Bluff Road from Adam Scott Road toward Griffin Creek Road. Next week the crew will be installing water line and force main on Bluff Road from Congaree Church Road toward Blackberry Road.
Sewer Force-main total installed	24,500 ft, 49.0% complete	
Water main -total installed	14,100 ft, 50.2% complete	
Road Closure	None	
Fire Hydrants	Twenty-two (22) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week one crew installed force main on Cabin Creek from Neal Road to Ault Road. A second crew installed force main on Cabin Creek Road from Ault Road toward Lower Richland Boulevard. Next week one crew will be installing force main on Cabin Creek Road from the laydown yard toward Cross Hill Road. A second crew will be installing force main on Cabin Creek Road from Neal Road to Acie Road.
Sewer Force-main total installed	26,300 ft, 42.4 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-three (23) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew installed force main along Lower Richland Boulevard from Starling Goodson Road toward Long Trail Drive. Next week the crew will continue installing force main on Lower Richland Boulevard from Starling Goodson Road to Long Trail Drive.
Sewer Force-main total installed	5,170 ft, 38.4 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	