



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: August 24- August 28, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week one Crew installed 16" force main on Congaree Road from Congaree Church Road to Gadsden Community Center Road. A second crew installed a water line on Congaree Road from Hampton Williams Road toward Congaree Church Road. The crew also completed both bores under the railroad track at the Lower Richland Boulevard at the Air Base Road. Next week crew will be installing force main on Congaree Road from Gadsden Community Center Road to Goodwin Way.
Sewer Force-main total installed	30,500 ft., 51.1% complete	
Water main -total installed	15,000 ft., 43.9 % complete	
Road Closure	None	
Fire Hydrants	A total of fifteen (15) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week the crew installed 16" force main on Bluff Road from Congaree Church Road toward Blackberry Road. Next week the crew will be installing water line and force main on Bluff Road from Blackberry Road toward Valley Down Road.
Sewer Force-main total installed	26,200 ft, 50.0% complete	
Water main -total installed	14,100 ft, 50.2% complete	
Road Closure	None	
Fire Hydrants	Twenty-two (22) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week one crew installed force main on Cabin Creek from the laydown yard toward Cross Hill Road. A second crew installed force main on Cabin Creek Road from Neal Road to Acie Road. Next week one crew will be installing force main on Cabin Creek Road from Cross Hill Road towards Horrell Hill Road. A second crew will be cleaning ditches and seeding.
Sewer Force-main total installed	29,900 ft, 42.4 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-three (23) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew installed force main along Lower Richland Boulevard from Starling Goodson Road to Long Trail Drive. Next week the crew will continue installing force main on Lower Richland Boulevard from Long Trail Drive to Quail Creek Road.
Sewer Force-main total installed	5,970 ft, 39.1 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	