



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: February 27 - March 5, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Garners Ferry Road and Lower Richland Boulevard	Last week the crews installed a force main on Garners Ferry Road from the intersection of Garners Ferry Road and Lower Richland Boulevard toward the Garners Ferry Lift Station. A second crew installed sewer connections at the Gadsden Elementary School Lift Station. Next week the crews will tie the force main and water lines at Congaree Road and Cabin Creek Road, where Division 1 and Division 3 interface. The two contractors will be coordinating the tie-ins. A second crew will complete the force main on Garners Ferry Road.
Sewer Force-main total installed	50,300 ft., 84.9% complete	
Water main -total installed	29,400 ft., 91.6 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Goodwin Circle near the Gadsden Elementary School	Last week the crews did not work due to weather and COVID issues. Next week the crew will be installing valve vaults for the Gadsden School lift station. A second crew will be working on clean up, seeding of disturbed areas, and a third crew will continue with work at the Eastover Wastewater Treatment Plant. The material for the Eastover plant is in the process to be delivered.
Sewer Force-main total installed	47,924 ft, 95.8% complete	
Water main-total installed	23,900 ft, 85.1% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-two (32) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews began testing water lines on Country Haven Road. Approximately 4,000 linear feet of water line passed the hydrostatic testing. Next week a crew will continue testing water lines on Cabin Creek Road and a second crew will work with Division 1 on making connections of the water and force main, where Division 1 and Division 3 interface at the intersection of Cabin Creek Road and Congaree Road.
Sewer Force-main total installed	58,400 ft, 94.3 % complete	
Water main -total installed	20,200 ft, 95.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	