



**RICHLAND COUNTY UTILITIES**  
**SOUTHEAST SEWER & WATER EXPANSION PROJECT**

**WEEKLY FORECAST REPORT: May 25 - May 29, 2020**

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Air Base Road	The staff continues to review shop drawings and approve materials for delivery to the material storage yard. Work was slowed this week due to weather and is still working on the item in last week's report. The crew had to stop working on the 16" force main from Lower Richland Blvd. west along Garners Ferry Road to the new lift stations site on Garners Ferry Road due to repaving of Garners Ferry Road. It is hoped this work will be resumed during the first week of June. The Contractor will continue installing 16" force main from the intersection of Lower Richland Blvd. east along Air Base Road. The Contractor is still delayed by the Railroad and the bore and jack of a 24" steel casing with a 16" Ductile Iron carrier pipe under the Railroad, at the intersection of Air Base Road and Lower Richland Boulevard, will begin when Railroad inspectors are available. Also, the Contractor will begin the installation of an 18" HDPE Pipe by directional drilling on Air Base Road and the bore and jack of a 24" steel casing with a 16" carrier pipe at Cross Hill Road and Air Base Road.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Install three fire hydrants	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Church Road	The staff continues to review shop drawings and approve materials for delivery to the material storage yard. Work was delayed this week because of the weather. A pipe crew will continue to install the water line along Congaree Church Road. After the water line is installed, the Contractor will move to Farmstead Road and install the water line on Farmstead Road. Installation of the 16" force main in Division 2 has been delayed due to repaving work by the SCDOT along Bluff Road. It is hoped that we can begin this work the first week in June.
Water connections	Waiting for materials to install service connections	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Install three hydrant	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	The staff continues to review shop drawings and approve materials for delivery to the material storage yard. Work was delayed because of weather conditions. The clearing crew will continue to work along Cabin Creek Road from Mineralville Road to Congaree Road. The pipe crew will continue to install water lines from the intersection of Cabin Creek Road and Gillwood Road and running water line east along Cabin Creek Road toward Congaree Road. The crew will be installing force main and water main at approximately the same time along Cabin Creek Road. The second crew completed the installation of the wet-well for the lift station at Hopkins Elementary School and has begun installing the wet-well for the Franklin Park lift station. Because of the slow down due to weather conditions, no new hydrants were installed the past week.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Install three hydrant	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Starling Goodson Road and Lower Richland Boulevard	The staff continues to review shop drawings and approve materials for delivery to the material storage yard. Work was delayed due to weather conditions, and the crew will continue installing gravity sewer from Bitternut Land along Starling Road. Air testing of the gravity sewer line installed during the past two weeks was delayed due to weather conditions. The installation of the wet well for the Trotter Road Lift station has been delayed waiting on approval of shop drawing and material delivery but is scheduled beginning the first week in June. Clearing for the new force main along Lower Richland Boulevard will begin next week.
Water connections	None	
Sewer connections	None	
Road Closure	None	
Fire Hydrants	None	