



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: August 10 - August 14, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week one crew installed 16" force main on Congaree Road from Goodwin Way toward Congaree Church Road. A second crew installed a water line on Congaree Road from Zeigler Road toward Goodwin Way. There were weather delays this past week and the amount of pipeline installed was below average, but the project is on schedule. Next week one Crew will be installing 16" force main on Congaree Road from Hampton Williams Road to Congaree Church Road. A second crew will be installing a water line on Congaree Road from Hampton Williams Road toward Congaree Church Road.
Sewer Force-main total installed	27,300 ft., 46.1% complete	
Water main -total installed	12,300 ft., 38.3 % complete	
Road Closure	None	
Fire Hydrants	A total of fourteen (14) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week the crew installed 16" force main on Bluff Road from Adam Scott Road toward Griffin Creek Road. There were weather delays this past week and the amount of pipeline installed was below average, but the project is on schedule. Next week the crew will be installing 16" force main on Bluff Road from Scotty Circle toward Griffin Creek Road.
Sewer Force-main total installed	23,000 ft, 46.0% complete	
Water main -total installed	14,100 ft, 50.2% complete	
Road Closure	None	
Fire Hydrants	Twenty-two (22) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week one crew installed force main on Ault Road from Franklin Park to Cabin Creek Road. A second crew installed force main on Cabin Creek Road from Acie Avenue toward Neal Road. A Third Crew installed force main on Cabin Creek from Martin Luther King Boulevard toward Acie Avenue. Next week one crew will be installing force main on Cabin Creek from Neal Road to Ault Road. A second crew will be installing force main on Cabin Creek Road from Ault Road toward Lower Richland Boulevard.
Sewer Force-main total installed	23,900 ft, 38.6 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-three (23) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew installed force main from Frank Hampton Road toward Starling Goodson Road. Next week the crew will be installing force main along Lower Richland Boulevard from Starling Goodson Road toward Long Trail Drive.
Sewer Force-main total installed	4,370 ft, 32.4 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	