

RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT - April 27 - May 2, 2020

DIVISION 1	Details	Summary
Flagger Delay (3 to 5 minutes)		Staff is reviewing shop drawings and approving materials for delivery to
Water connections		the material storage yard. The contractor is marking the existing utilities located in the area for pipe installation. The contractor has also started to install pipes along Lower Richland Boulvard at Air Base Road.
Sewer connections		
Road Closure	None	
Fire Hydrants	Install every 1000 feet	

DIVISION 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Rd north on Congaree Rd	Staff is reviewing shop drawings and approving materials for delivery to
Water connections	Yes	the material storage yard. The contractor is beginning to clear the Right of Way and marking the existing utilities located in the area for pipe
Sewer connections	None	installation. The installation will start at Bluff Road going noth on
Road Closure	None	Congaree Road.
Fire Hydrants	Install every 1000 feet	

DIVISION 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Todoiii Orccii ita towaras obanty navon ita	Staff is reviewing shop drawings and approving materials for delivery to the material storage yard. The contractor is marking the existing utilities located in the area for pipe installation. The contractor has also started to install pipes along on Cabin Creek Road towards Country Haven Road.
Water connections		
Sewer connections	None	
Road Closure	None	
Fire Hydrants	Install every 1000 feet	

DIVISION 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None	Staff had a Pre-Construction conference meeting with the contractor and
Water connections	None	Richland County Utilities issued a "Notice to Proceed" with construction. It will take approximately four to five weeks for the contractor to mobilize
Sewer connections	None	its assets to begin the construction project.
Road Closure	None	
Fire Hydrants	None	