



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: January 11 - January 15, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Airbase Road	Last week crew Installed force main on Air Base Road near Waverly Plantation and McEntire back gate. Next week the crew will tie-in the force main at the creek crossing on Bluff Road near Waverly Plantation.
Sewer Force-main total installed	49,000 ft., 82.7%complete	
Water main -total installed	28,400 ft., 88.5 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week the crew installed water line on Bluff Road from Moore Road toward Congaree Road. Next week the crew will continue down Bluff Road with water line from Moore Road toward Congaree Road.
Sewer Force-main total installed	37,300 ft, 74.6% complete	
Water main-total installed	23,100 ft, 82.2% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-eight (28) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew continued to install force main on Lower Richland Road from Chapel Creek Road to the Hopkins Community Park. Next week the crew will install force main to tie the Hopkins Park lift station to the force main and to tie the Park to the lift station.
Sewer Force-main total installed	54,700 ft, 88.3 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None	Last week the crew worked on the Trotter Road Lift Station valve vaults. Next week the crews will continue working to the Trotter Road Lift Station.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	