



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: February 1 - February 5, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Airbase Road	Last week the crews made tie-ins on Air Base Road and started excavating for the wet well at Gadsden School. Next week the crews will continue with tie-ins on Air Base Road.
Sewer Force-main total installed	49,500 ft., 83.7% complete	
Water main -total installed	29,400 ft., 91.6 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Gadsden Elementary School	Last week the crew installed water lines on Congaree Road from Bluff Road to Gadsden School Road. Next week the crew will install force-main from the Gadsden Dollar General to the Gadsden Elementary School and make two-directional bores.
Sewer Force-main total installed	45,424 ft, 90.8% complete	
Water main-total installed	23,900 ft, 85.1% complete	
Road Closure	None	
Fire Hydrants	A total of thirty (30) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Martin Luther King Boulevard	Last week the crew worked on ties of bores to the force-main at the intersection of Martin Luther King Boulevard and Clarkson Road. Next week the crew will work on installing valves at Alt Road and Cemetery Road.
Sewer Force-main total installed	58,400 ft, 94.3 % complete	
Water main -total installed	20,200 ft, 95.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None	Last week the crews installed gravel at the Trotter Road Lift Station and installed the pumps in the wet well and worked on installing the control panels. Next week the crews will not work waiting on the delivery of pumps for other stations.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	