



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: February 22 - February 26, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Garners Ferry Road and Lower Richland Boulevard	Last week the crews tied the force main to the bore at the intersection of Lower Richland Boulevard and Garners Ferry Road. A second crew tied the force main to the directional drill on Congaree Road near East Coast Steel. Next week the crews will make install force main on Garners Ferry Road from Lower Richland Boulevard to the Garners Ferry Road Lift Station.
Sewer Force-main total installed	49,800 ft., 84.0% complete	
Water main -total installed	29,400 ft., 91.6 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Goodwin Circle near the Gadsden Elementary School	Last week the crew installed gravity sewer lines at the Gadsden School lift station site and a second crew tied the force main to a directional drill on Bluff Road. A third crew began preliminary work at the Eastover Wastewater Treatment Plant by inventorying equipment and working on modifications to guard rails needed for installing of new mixers. Next week the crew will be installing valve vaults for the Gadsden School lift station. A second crew will be working on clean up, seeding of disturbed areas and a third crew will continue with work at the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	47,924 ft, 95.8% complete	
Water main-total installed	23,900 ft, 85.1% complete	
Road Closure	None	
Fire Hydrants	A total of thirty-two (32) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week the crews began filling the water lines on Cabin Creek Road in preparation of testing the water lines. A second crew installed air release valves on the water line on Cabin Creek Road. Next week a crew will begin testing water lines on Cabin Creek Road and a second crew will install sewer service lines for the Hopkins Community Park.
Sewer Force-main total installed	58,400 ft, 94.3 % complete	
Water main -total installed	20,200 ft, 95.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	None	There was no work from the main crews for Division 4. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	