



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: July 4 - July 7, 2022

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	A crew worked on punch list items and installing service connections. Next week the crews will continue installing individual service connections and project closeout.
Sewer Force-main total installed	59,549 ft., 100.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week a crew worked on cleaning up and punch list items and installing individual service connections. Next week one crew will continue installing individual service connections, punch list items, and project closeout.
Sewer Force-main total installed	50,000 ft, 100.0% complete	
Water main-total installed	28,880 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	This division of the project is complete and the project is being closed out by the County.
Sewer Force-main total installed	61,950 ft, 100.0% complete	
Water main -total installed	21,150 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The Crew is waiting on parts needed to complete the "Punch List" items for the Trotter Road lift station. We will schedule a final inspection of Trotter Road Lift station with SCDHEC and switching over all load to the Richland County Utilities system per project. Next week a crew will work on punch list items and installing individual service connections with materials expected delivered.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	