



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: August 9 - August 13, 2021

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew finished testing on Congaree Road and began testing the force main on Lower Richland Boulevard from Air Base Road to Garners Ferry Lift Station. A second crew worked on the Garners Ferry Road lift station. Next week one crew will continue working on the Garners Ferry Road lift station and a second crew will continue testing force main on Lower Richland Boulevard.
Sewer Force-main total installed	58,650 ft., 99.0% complete	
Water main -total installed	32,083 ft., 100.0 % complete	
Road Closure	None	
Fire Hydrants	100% complete - forty-six (46) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew finished with sludge removal from the Eastover plant and pressure washing the basin in train one. In addition, they were able to inspect the pipe in the decanter and there were no problems with the pipe, installed the last guide rail and mixer, and cleared the chemical feed injection line. A second crew finished pressure testing force main and water line on Division 2. Next week one crew will wrap up final details on the Eastover plant and a second crew will work on the Gadsden lift station.
Sewer Force-main total installed	48,524 ft, 99.8% complete	
Water main-total installed	27,950 ft, 99.5% complete	
Road Closure	None	
Fire Hydrants	100% complete -forty-three (43) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	The majority of the work is complete until the new lift stations can be tested and tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant. Waiting on scheduling flaggers with the Railroad to start work on the two remaining railroad boards.
Sewer Force-main total installed	61,950 ft, 99.9 % complete	
Water main -total installed	21,150 ft, 99.9% complete	
Road Closure	None	
Fire Hydrants	100% complete - twenty-six (26) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	No flagger	Last week one crew continued with pressure tested the force main on Lower Richland Boulevard. The majority of the work is complete until the new lift stations can be tied to the force main that delivers the wastewater to the Eastover Wastewater Treatment Plant.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	