



## RICHLAND COUNTY UTILITIES

### SOUTHEAST SEWER & WATER EXPANSION PROJECT

#### WEEKLY FORECAST REPORT: October 5 - October 9, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week one crew installed force main on Congaree Road from Congaree Run Road toward Cabin Creek Road. A second crew installed force main on Congaree Road from Gadsden Community Center Road toward Goodwin Road. Next week one crew will tie the force main to directional drills on Congaree Road. A second crew will be installing force main on Congaree Road from Goodwin Road to South Goodwin Circle.
Sewer Force-main total installed	31,400 ft., 53.0% complete	
Water main -total installed	25,800 ft., 80.4 % complete	
Road Closure	None	
Fire Hydrants	A total of twenty six (26) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week one crew installed force main on Farmstead Road and in the easement across Dominion Energy Property toward the Eastover WWTP. A second crew completed the bore under the railroad at the WWTP. Next week one crew will complete the installation of the force main in Farmstead Road and tie the force main to the railroad bore.
Sewer Force-main total installed	31,800 ft, 63.6% complete	
Water main -total installed	20,900 ft, 74.4% complete	
Road Closure	None	
Fire Hydrants	Twenty-seven (27) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week crew installed force main on Ault Road from Franklin Park Subdivision toward Clarkson Road. Next week crew will install force main on Clarkson Road from Ault Road toward Lemonwood Circle.
Sewer Force-main total installed	34,600 ft, 55.8 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week crew continued to install force main from Huntwood Trail toward Bloxome Drive. Next week crew will continue to install force main on Lower Richland Boulevard from Bloxome Drive toward Rabbit Run Road.
Sewer Force-main total installed	9,480 ft, 70.4 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	