



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: November 16 - November 20, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	South Goodwin Circle	Last week the crews installed air release and plug valves along Air Base Road and Congaree Rd. They also tied the bores at the intersection of South Goodwin Circle and Congaree Rd. Next week crew will continue with installation of valves along Air Base Road and Congaree Rd and another crew will install 16" force main down South Goodwin Circle to the lift station site at Gadsden Elementary School.
Sewer Force-main total installed	44,000 ft., 74.3%complete	
Water main -total installed	25,800 ft., 80.4 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week crew installed force main along Bluff Road from Moore Lane towards Congaree Road. Next week crews plan to install the water main along Bluff Road from Moore Lane towards Congaree Road.
Sewer Force-main total installed	35,900 ft, 71.8% complete	
Water main-total installed	20,900 ft, 74.4% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-seven (27) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crews installed force main on Lower Richland Boulevard towards High Bee Road. Next week the crews will be installing force main on Lower Richland Boulevard from Cabin Creek Road toward Horrell Hill Rd.
Sewer Force-main total installed	44,300 ft, 71.5 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week crew installed force main on Rabbit Run from Lower Richland Boulevard to the existing manhole past Richland Hills. The force main was tied to the existing manhole. Next week the contractor will install the force main on Lower Richland Blvd near Padgett Road and Swandale Estates.
Sewer Force-main total installed	11,780 ft, 91.9 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	