



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: December 14- December 18, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Airbase Road	Last week one crew installed water line on Air Base Road from the McEntire back gate toward Southeast Steel. The second crew installed force main along Airbase Road from the Cedar Creek crossing past James Crossing Road toward Mc Entire Back Gate. Next week one crew will continue installing force main on Air Base Road near Waverly Plantation. The second crew will install air release and do clean-up work and hydro-seed disturbed areas.
Sewer Force-main total installed	46,500 ft., 78.5%complete	
Water main -total installed	28,400 ft., 88.5 % complete	
Road Closure	None	
Fire Hydrants	A total of thirty-one (31) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week the crew finished installing water line on Congaree Church Road and tied the water line to the water line on Bluff Road. Next week the crews will install force main on Bluff Road from the intersection of Congaree Road east toward Moore Road.
Sewer Force-main total installed	36,500 ft, 73.0% complete	
Water main-total installed	21,600 ft, 76.9% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-eight (28) fire hydrants have been installed	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew installed force main on Lower Richland Boulevard from Back Swamp Road toward Old Creek Road. Next week the crew will install force main on Lower Richland Boulevard from Old Creek Road toward Chapel Creek Road.
Sewer Force-main total installed	50,200 ft, 81.1 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-four (24) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Trotter Road	Last week the crew worked on piping at the Trotter Road lift station and tie the lift station to the force main on Trotter Road. Next week the crew will continue to work on the Trotter Road Lift Station valves and piping. Al the lines installed but the DIV 4 still has sixty percent of work remaining to complete.
Sewer Force-main total installed	13,470 ft, 100.0 % complete	
Gravity-main total installed	1,500 ft, 100.0% complete	
Road Closure	None	
Fire Hydrants	None	