



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: December 28- January 1, 2021

| DIV 1 | Details | Summary |
|----------------------------------|--|---|
| Flagger Delay (3 to 5 minutes) | Airbase Road | Last week crew Installed force main on Air Base Road near Waverly Plantation and did clean-up work. Next week the crew will be on holidays break and will not be back until January 4, 2021. |
| Sewer Force-main total installed | 47,900 ft., 80.8%complete | |
| Water main -total installed | 28,400 ft., 88.5 % complete | |
| Road Closure | None | |
| Fire Hydrants | A total of thirty-one (31) fire hydrants have been installed | |
| DIV 2 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | Bluff Road | This week the crews cleaned up and did inventory of materials. Next week the crew will be on holidays break and will not be back until January 4, 2021. |
| Sewer Force-main total installed | 37,300 ft, 74.6% complete | |
| Water main-total installed | 21,600 ft, 76.9% complete | |
| Road Closure | None | |
| Fire Hydrants | A total of twenty-eight (28) fire hydrants have been installed | |
| DIV 3 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | Lower Richland Boulevard | Last week the crew continued to install force main on Lower Richland Road from Old Creek Road toward Chapel Creek Road. Next week the crew will continue installing force main on Lower Richland Boulevard between Chapel Creek Road and Hopkins Community Park. Next week the crew will be on holidays break and will not be back until January 4, 2021. |
| Sewer Force-main total installed | 52,800 ft, 85.2 % complete | |
| Water main -total installed | 19,000 ft, 89.8% complete | |
| Road Closure | None | |
| Fire Hydrants | A total of twenty-four (24) fire hydrants have been installed. | |
| DIV 4 | Details | Summary |
| Flagger Delay (3 to 5 minutes) | None | Last week the crew did not work waiting on delivery of pumps. Next week the crew will be on holidays break and will not be back until January 4, 2021. |
| Sewer Force-main total installed | 13,470 ft, 100.0 % complete | |
| Gravity-main total installed | 1,500 ft, 100.0% complete | |
| Road Closure | None | |
| Fire Hydrants | None | |