



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: September 14 - September 18, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week one crew made tie-ins of the force main to the directional bores previously installed along Air Base Road. The second crew installed water line on Congaree Road near the Gadsden Community Center Road.
Sewer Force-main total installed	30,500 ft., 51.5% complete	
Water main -total installed	18,100 ft., 56.4 % complete	
Road Closure	None	
Fire Hydrants	A total of seventeen (17) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week one crew was going to install water line but continued to install force main on Bluff Road from Windsorwood Court to Valley Down Road. Next week one crew will install force main on Bluff Road from Valley Down Road to South Cedar Creek Road.
Sewer Force-main total installed	27,500 ft, 55.0% complete	
Water main-total installed	17,900 ft, 63.7% complete	
Road Closure	None	
Fire Hydrants	Twenty-four (24) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week one crew installed force main from the lift station site at Hopkins Elementary School to Cabin Creek Road. Next week the crew will be making tie-ins and installing plug valves along Cabin Creek Road.
Sewer Force-main total installed	32,900 ft, 53.1 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-two (22) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew installed force main between Long Trail Drive and Quail Creek Drive. Next week the crew will be installing force main on Lower Richland Boulevard from Quail Creek Drive toward Huntwood Trail.
Sewer Force-main total installed	7,830 ft, 58.1 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	