



RICHLAND COUNTY UTILITIES

SOUTHEAST SEWER & WATER EXPANSION PROJECT

WEEKLY FORECAST REPORT: September 21 - September 25, 2020

DIV 1	Details	Summary
Flagger Delay (3 to 5 minutes)	Congaree Road	Last week one crew made tie-ins of the force main to the directional bores previously installed along Air Base Road. The second crew finished water line on Congaree Road near the Gadsden Community Center Road. Next week one crew will be installing water line on Congaree Road from Old Congaree Run to the Cabin Creek Road junction. A second crew will be installing water line on Congaree Road from Gadsden Community Center Road to Goodwin Road.
Sewer Force-main total installed	30,500 ft., 51.5% complete	
Water main -total installed	21,300 ft., 66.4 % complete	
Road Closure	None	
Fire Hydrants	A total of seventeen (17) fire hydrants have been installed	
DIV 2	Details	Summary
Flagger Delay (3 to 5 minutes)	Bluff Road	Last week one crew install force main on Bluff Road from Valley Down Road to South Cedar Creek Road. Next week one crew will be installing water line from Blackberry Road to Windsorwood Court.
Sewer Force-main total installed	30,200 ft, 60.4% complete	
Water main -total installed	17,900 ft, 63.7% complete	
Road Closure	None	
Fire Hydrants	Twenty-four (24) fire hydrants have been installed in Division 2.	
DIV 3	Details	Summary
Flagger Delay (3 to 5 minutes)	Cabin Creek Road	Last week the crew made tie-ins and installing plug valves along Cabin Creek Road. Next week the crew will continue to make tie-ins and set plug valves and install force main on Ault Road.
Sewer Force-main total installed	32,900 ft, 53.1 % complete	
Water main -total installed	19,000 ft, 89.8% complete	
Road Closure	None	
Fire Hydrants	A total of twenty-two (22) fire hydrants have been installed.	
DIV 4	Details	Summary
Flagger Delay (3 to 5 minutes)	Lower Richland Boulevard	Last week the crew installed force main on Lower Richland Boulevard from Quail Creek Drive to Huntwood Trail. Next week the crew will continue to install force main on Lower Richland Boulevard from Huntwood Trail toward Bloxome Drive.
Sewer Force-main total installed	8,180 ft, 60.3 % complete	
Gravity-main total installed	1,100 ft, 70.5% complete	
Road Closure	None	
Fire Hydrants	None	