RICHLAND COUNTY GOVERNMENT **UTILITIES DEPARTMENT**

7525 Broad River Road, Irmo, SC 29063 T 803-401-0050 | F 803-401-0030 rcu_services@richlandcountysc.gov | richlandcountysc.gov



DIVISION 3

Crews continued pressure testing the water and force main along Cabin Creek Road. The 6" force-main drawing map from 52+00 to 112+00 on Cabin Creek Road passed and 10" water main from drawing map 21+80 to 39+30 on Cabin Creek Road passed. Next week the crews will continue pressure testing along Cabin Creek Road.

Installed as of March 11, 2021	Installed week of March 11, to March 18, 2021	Total installed to date	Percent complete
FM 58,400 Feet	0 Feet	58,400 Feet	94.3%
Water 20,200 Feet	0 Feet	20,200 Feet	95.4%

The crew installing line on the Lower Richland Boulevard (See photo 3). There is no flagger expected for traffic. A total of twenty-six (26) fire hydrants have been installed.



Photo 3: Line install