



TRANSPORTATION
PROGRAM

Transportation Penny Advisory Committee Meeting

Monday, September 25, 2017 at 5:30 PM

4th Floor Conference Room

2020 Hampton Street, Columbia SC 29202

Meeting Agenda

- 1. Call to Order:** Hayes Mizell, Chairman
- 2. Public Comment**
- 3. Transportation Program Update**
 - Preconstruction Update
 - Construction Update
 - Council Approvals
 - Miscellaneous
- 4. Office of Small Business Opportunities Update**
- 5. The Comet Program Update**
- 6. Approval of Minutes:** No minutes prepared for July 24, 2017 due to lack of quorum
- 7. Other Business**
 - Next Scheduled Meeting: October 23, 2017 – 2020 Hampton Street
- 8. Adjournment**

3. Transportation Program Update

Pre-Construction Update

- Clemson Road: Plans are 99% Complete, Right of Way Certification to be complete within 2 weeks, Utility Agreements complete (except for City of Columbia). SCDOT approval of project to go to construction anticipated within 1-2 months. Pending resolution of City of Columbia utility issue, design of waterline will then take approximately 3 months which is now determining start of construction.
- Atlas Road: Addressing comments from 95% Complete Plan review. Right of Way acquisition nearly complete. Anticipate advertising for construction in Q2 2018.
- Southeast Richland Neighborhood: Submitted 95% Complete plans to SCDOT and awaiting comments. Right of Way acquisition underway. Anticipate advertising for construction in Q2 2018.
- Greene Street Phase 2: Design remains at approximately 95% complete. NS recently required accommodation for additional track, requiring additional design. Right of Way acquisition has begun, which is anticipated to take 10 months. Anticipate advertising for construction in Q3 2018.
- Blythewood Road Widening and Broad River Road Widening: 30% Plans are complete and both projects have had contracts negotiated with OET firms.
- Shop Road Widening: 65% Plans submitted to SCDOT in September.
- 3 Major Intersections: 65% Plans submitted to SCDOT for review for Garner Ferry/Harmon, North Springs/Harrington, and Screaming Eagle/Percival.
- Candlewood NIP Sidewalks Phase 2: Anticipate advertising for construction October 2017.

Construction Update

- Clemson/North Springs – Project is complete.
- Bluff Widening Phase 1 – Project is complete. Ribbon cutting held September 19, 2017.
- Shop Road Extension Phase 1 – The contractor continues work on the bottomless culvert. Clearing and grubbing, ditch installation, and building of sediment ponds continues.
- North Main Street Widening – water line relocations are underway along with continued construction of Joint Utility Duct Bank. Groundbreaking set for October 4th, 11:00.
- 3 Rivers Greenway – Construction is underway. Contractor is beginning near I-26.
- Resurfacing Packages H (115 roads) – Construction is complete.
- Capers Avenue Sidewalk – Project is complete.

Council Approvals

- None

Miscellaneous

- Shared-Use Pathways (SUP) – Multiple projects have 10' wide concrete pathways to accommodate bicyclists and pedestrians. SCDOT has indicated they will only maintain pathways on roadway widening projects only. Richland County to determine path forward on other projects with pathways (Alpine, Polo).

- City of Columbia Utility Issue – Richland County and City of Columbia continue to discuss financial responsibility of relocating City utilities placed by permission within current Right of Way.



ROADWAY PROJECTS (Referendum Total = \$656M)		REFERENDUM	CURRENT ESTIMATE	*OUTSIDE FUNDING/ REIMBURSEMENTS	VARIANCE	EXPENDED TO DATE	
ROADWAY PROJECTS	WIDENINGS						
	Hardscrabble Road Widening	\$ 29,860,800	\$ 29,860,800	\$ -	\$ -	9,080,138	
	Clemson Road Widening	\$ 23,400,000	\$ 18,676,279	\$ 980,000	\$ 5,703,721	2,896,444	
	Leesburg Road Widening	\$ 4,000,000	\$ 4,000,000	\$ -	\$ -	405	
	North Main Street Widening (includes \$5.4M Intersection)	\$ 35,400,000	\$ 59,169,359	\$ 23,751,673	\$ (17,686)	11,402,018	
	Bluff Road Widening Phase 1	\$ -	\$ 8,881,511	\$ 2,421,000	\$ (6,460,511)	6,421,368	
	Bluff Road Widening Phase 2	\$ 16,700,000	\$ 41,087,560	\$ -	\$ (24,387,560)	1,955,628	
	Shop Road Widening	\$ 33,100,000	\$ 47,915,455	\$ -	\$ (14,815,455)	892,736	
	Atlas Road Widening	\$ 17,600,000	\$ 40,819,572	\$ -	\$ (23,219,572)	3,500,453	
	Pineview Road Widening	\$ 18,200,000	\$ 41,207,024	\$ -	\$ (23,007,024)	1,386,670	
	Blythwood Road Widening (Syrup Mill Road to I-77)	\$ 8,000,000	\$ 12,302,579	\$ -	\$ (4,302,579)	2,10,504	
	Broad River Road Widening	\$ 29,000,000	\$ 37,473,322	\$ -	\$ (8,473,322)	679,391	
	Spears Creek Church Road Widening	\$ 26,600,000	\$ 34,000,000	\$ -	\$ (7,400,000)	405	
	Lower Richland Boulevard Widening	\$ 6,100,000	\$ 6,100,000	\$ -	\$ -	405	
	Polo Road Widening	\$ 12,800,000	\$ 9,800,000	\$ -	\$ 3,000,000	405	
	Blythwood Road Widening and Improvements	\$ 21,000,000	\$ 19,200,000	\$ -	\$ 1,800,000	5,593	
		Total Widenings	\$ 281,760,800	\$ 410,493,460	\$ 27,152,673	\$ (101,579,987)	\$ 38,432,563
		INTERSECTION IMPROVEMENTS					
		Clemson Rd. & Rhame Rd./North Springs Rd.	\$ 3,500,000	\$ 3,906,085	\$ -	\$ (406,085)	1,415,305
		Broad River Rd. and Rushmore Rd.	\$ 3,700,000	\$ 1,231,385	\$ 43,100	\$ 2,511,715	1,093,733
		Farrow Rd. and Pisgah Church Rd.	\$ 3,600,000	\$ 2,224,287	\$ -	\$ 1,375,713	857,499
		North Springs Rd. and Risdon Way	\$ 1,800,000	\$ 1,883,202	\$ 13,900	\$ (69,302)	1,607,068
		Summit Pkwy and Summit Ridge Rd.	\$ 500,000	\$ 1,466,391	\$ -	\$ (966,391)	1,237,499
		Kennerly Rd. & Coogler Rd./Steeple Ridge Rd.	\$ 1,900,000	\$ 2,679,930	\$ 25,300	\$ (754,630)	2,251,933
		Wilson Blvd. and Pisgah Church Rd.	\$ 3,600,000	\$ -	\$ -	\$ 3,600,000	405
		Wilson Blvd. and Killian Rd.	\$ 2,600,000	\$ -	\$ -	\$ 2,600,000	405
		Clemson Rd. and Sparkleberry Ln.	\$ 5,100,000	\$ 14,561,846	\$ -	\$ (9,461,846)	3,370,132
		Bull St. and Elmwood Ave.	\$ 2,000,000	\$ 3,401,746	\$ -	\$ (1,401,746)	405
	North Main St. and Monticello Rd. (constructed with N. Main Widening)	\$ -	\$ -	\$ -	\$ -	405	
	Hardscrabble & Kelly Mill Rd./Rimer Pond Rd.	\$ 3,000,000	\$ -	\$ -	\$ 3,000,000	405	
	Garners Ferry Rd. and Harmon Rd.	\$ 2,600,000	\$ 966,893	\$ -	\$ 1,633,107	62,338	
	North Springs Rd. and Harrington Rd.	\$ 2,000,000	\$ 1,149,228	\$ -	\$ 850,772	93,667	
	Screaming Eagle Rd. and Percival Rd.	\$ 1,000,000	\$ 2,216,605	\$ -	\$ (1,216,605)	76,808	
	Total Intersection Improvements	\$ 36,900,000	\$ 35,687,598	\$ 82,300	\$ 1,294,702	\$ 12,068,006	
	SPECIAL PROJECTS						
	Riverbanks Zoo Transportation Related Projects	\$ 4,000,000	\$ 4,000,000	\$ -	\$ -	3,271,848	
	Innovista 1 (Greene St. Phase 1)	\$ 50,000,000	\$ 16,426,141	\$ -	\$ -	17,397,714	
	Innovista 2 (Greene St. Phase 2)	\$ -	\$ 27,376,528	\$ 500,000	\$ -	675,393	
	Innovista 3 (Williams St.)	\$ -	\$ 6,697,331	\$ -	\$ -	-	
	Shop Road Extension Phase 1	\$ 71,800,000	\$ 31,771,611	\$ 3,758,565	\$ -	8,351,375	
	Shop Road Extension Phase 2	\$ -	\$ 42,956,954	\$ -	\$ 830,000	-	
	Kelly Mill Road	\$ 4,500,000	\$ 4,500,000	\$ -	\$ -	-	
	Commerce Drive Improvements	\$ 5,000,000	\$ 5,000,000	\$ -	\$ -	-	
	Neighborhood Improvement Projects	\$ 63,000,000	\$ 63,000,000	\$ 180,000	\$ 180,000	1,088,448	
	Total Special Projects	\$ 198,300,000	\$ 201,728,565	\$ 4,438,565	\$ 1,010,000	\$ 30,784,779	
	INTERCHANGE (I-20 / Broad River Road)	\$ 52,500,000	\$ 52,500,000	\$ -	\$ -	-	
	DIRT ROAD PAVING	\$ 45,000,000	\$ 45,000,000	\$ -	\$ -	8,888,479	
	RESURFACING	\$ 40,000,000	\$ 41,400,000	\$ 1,400,000	\$ -	10,636,083	
	PROGRAM (traffic studies / plans / mitigation bank)	\$ 1,559,844	\$ 9,505,840	\$ -	\$ (7,945,996)	9,508,975	
	TOTAL ROADWAY PROJECTS	\$ 656,020,644	\$ 796,315,463	\$ 33,073,538	\$ (107,221,281)	\$ 110,318,885	
BIKE / PED / GREENWAY PROJECTS	BIKE/PED/GREENWAY (Referendum Total = \$80.9M)						
	GREENWAY PROJECTS						
		Three Rivers Greenway Extension 1	\$ 7,902,242	\$ 7,902,242	\$ -	\$ -	486,926
		Lincoln Tunnel Greenway	\$ 892,739	\$ 1,358,767	\$ 323,680	\$ (142,348)	1,476,789
		Gills Creek A (Lake Katherine to Congaree)	\$ 2,246,160	\$ 2,246,160	\$ -	\$ -	110,893
		Smith/Rocky Branch C (Rocky Branch to Harden)	\$ 901,122	\$ 901,122	\$ -	\$ -	4,151
		Gills Creek B (Wildcat Creek/Fort Jackson)	\$ 2,785,897	\$ 2,785,897	\$ -	\$ -	-
		Smith/Rocky Branch B (Clement Rd to Colonial Dr)	\$ 1,415,316	\$ 1,415,316	\$ -	\$ -	-
		Smith/Rocky Branch A (Three Rivers to Clement Rd)	\$ 431,183	\$ 431,183	\$ -	\$ -	-
		Gills Creek North C (Trenholm to Lake Katherine)	\$ 344,667	\$ 344,667	\$ -	\$ -	-
		Crane Creek A (Monticello Rd to Three Rivers)	\$ 1,541,816	\$ 1,541,816	\$ -	\$ -	-
		Crane Creek B (to Smith Branch)	\$ 460,315	\$ 460,315	\$ -	\$ -	-
		Columbia Mall Greenway	\$ 648,456	\$ 648,456	\$ -	\$ -	-
		Polo Road / Windsor Lake Boulevard Connector	\$ 385,545	\$ 385,545	\$ -	\$ -	-
		Woodbury / Old Leesburg Connector	\$ 116,217	\$ 116,217	\$ -	\$ -	-
		Crane Creek C (Crane Forest)	\$ 793,908	\$ 793,908	\$ -	\$ -	-
		Dutchman Boulevard Connector	\$ 105,196	\$ 105,196	\$ -	\$ -	-
		Total Greenway Projects	\$ 20,970,779	\$ 21,436,807	\$ 323,680	\$ (142,348)	\$ 2,078,759
		BIKEWAY PROJECTS	\$ 22,008,773	\$ 22,008,773	\$ -	\$ -	129,002
		SIDEWALK PROJECTS	\$ 26,926,370	\$ 26,926,370	\$ 3,482,579	\$ 3,482,579	2,042,566
	PEDESTRIAN IMPROVEMENT PROJECTS	\$ 2,836,080	\$ 2,836,080	\$ -	\$ -	58,835	
	Undesignated	\$ 8,146,354	\$ -	\$ -	\$ 8,146,354	-	
	TOTAL BIKE / PED / GREENWAY	\$ 80,888,356	\$ 73,208,030	\$ 3,806,259	\$ 11,486,585	\$ 4,309,162	
	OTHER PROGRAM COSTS	\$ 333,091,000	\$ 333,091,000	\$ -	\$ -	120,179,387	
	TOTAL PROGRAM	\$ 1,070,000,000	\$ 1,202,614,493	\$ 36,879,797	\$ (95,734,696)	\$ 234,807,435	

* Outside funding = \$34M; reimbursable contract costs (ex. utilities) = \$2M.



TRANSPORTATION PROGRAM

**RICHLAND TRANSPORTATION PENNY PROGRAM
EXPENDITURES BY PHASE AND VENDOR**

CATEGORY / PROJECT	PHASE	VENDOR NAME / DESCRIPTION	AMOUNT
PROGRAM ADMINISTRATION			
Program Administration	County Transportation	Richland County	\$ 2,144,485.10
	County Transportation	Parker Poe Adams & Berstein	\$ 82,139.15
	County Transportation	McNair Law Firm, P.A.	\$ 341,617.13
	County Transportation	Malane S. Pike	\$ 44,625.00
	County Transportation	Webster Rogers, LLP	\$ 13,133.75
	County OSBO/SLBE	Richland County	\$ 1,051,815.20
	PDT Operations	M.B. Kahn Construction Co.	\$ 2,168,175.75
	PDT Operations	Richland PDT, A Joint Venture	\$ 5,381,349.12
	CMRTA (COMET)	Central Midlands RTA (COMET)	\$ 57,954,824.99
	Bond Debt Service	Miscellaneous One Time	\$ 50,997,222.22
	Total		\$ 120,179,387.41
WIDENINGS			
Atlas Rd Widening	Planning and Delivery	Richland PDT, A Joint Venture	\$ 244,899.59
	Design	Cox & Dinkins, Inc.	\$ 1,538,102.40
	Design	CSX Transportation, Inc.	\$ 31,097.00
	Design	SC Department of Transportation	\$ 19,004.62
	Right-of-Way	Richland PDT, A Joint Venture	\$ 482,900.00
	Right-of-Way	Right of Way Property Owners	\$ 223,473.40
	CRM	Richland PDT, A Joint Venture	\$ 960,976.27
	Total		\$ 3,500,453.28
Bluff Rd Widening Ph. 1	Planning and Delivery	Richland PDT, A Joint Venture	\$ 175,106.59
	Design	Holt Consulting Company, LLC	\$ 57,852.92
	Design	Parrish & Partners, LLC	\$ 337,393.69
	Design	Richland PDT, A Joint Venture	\$ 1,583.45
	Design	SC Department of Transportation	\$ 7,234.72
	Right-of-Way	Richland PDT, A Joint Venture	\$ 42,565.00
	Right-of-Way	Right of Way Property Owners	\$ 89,725.00
	Right-of-Way	Willoughby & Hoefer, P.A.	\$ 56,449.46
	CRM	Richland PDT, A Joint Venture	\$ 295,537.09
	Utilities	CSX Transportation, Inc.	\$ 36,220.00
	Utilities	SCE&G	\$ 1,362,897.43
	CEI	Richland PDT, A Joint Venture	\$ 278,121.80
	Construction	Cherokee, Inc.	\$ 3,680,680.79
	Total		\$ 6,421,367.94
Bluff Rd Widening Ph. 2	Planning and Delivery	Richland PDT, A Joint Venture	\$ 468,761.37
	Design	Parrish & Partners, LLC	\$ 848,580.70
	Design	Richland PDT, A Joint Venture	\$ 531,541.65
	Design	SC Department of Transportation	\$ 12,689.87
	Right-of-Way	Richland PDT, A Joint Venture	\$ 4,500.00
	CRM	Richland PDT, A Joint Venture	\$ 89,554.65
	Total		\$ 1,955,628.24
Blythwood Rd Widening (Syrup Mill Road to I-77)	Planning and Delivery	Richland PDT, A Joint Venture	\$ 14,101.81
	Design	Richland PDT, A Joint Venture	\$ 196,402.59
	Total		\$ 210,504.40
Blythwood Rd Widening (Winnsboro Rd to Syrup Mill Rd)	Planning and Delivery	Richland PDT, A Joint Venture	\$ 5,188.26
	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Total		\$ 5,593.06
Broad River Rd Widening	Planning and Delivery	Richland PDT, A Joint Venture	\$ 62,248.86
	Design	Richland PDT, A Joint Venture	\$ 616,473.45
	Design	SC Department of Transportation	\$ 668.48
	Total		\$ 679,390.79
Clemson Rd Widening	Planning and Delivery	Richland PDT, A Joint Venture	\$ 205,614.71
	Design	Holt Consulting Company, LLC	\$ 813,867.91
	Design	Holt Consulting Company, LLC	\$ 26,166.90
	Design	Richland PDT, A Joint Venture	\$ 329,312.28
	Design	SC Department of Transportation	\$ 14,454.12
	Right-of-Way	Richland PDT, A Joint Venture	\$ 113,915.00
	Right-of-Way	Right of Way Property Owners	\$ 326,340.00
	CRM	Richland PDT, A Joint Venture	\$ 1,066,773.03
	Total		\$ 2,896,443.95



TRANSPORTATION PROGRAM

**RICHLAND TRANSPORTATION PENNY PROGRAM
EXPENDITURES BY PHASE AND VENDOR**

CATEGORY / PROJECT	PHASE	VENDOR NAME / DESCRIPTION	AMOUNT
Hardscrabble Rd Widening	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Construction	SC Department of Transportation	\$ 9,079,733.00
	Total		\$ 9,080,137.80
Leesburg Road Widening	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Total		\$ 404.80
Lower Richland Blvd Widening (Rabbit Run Rd to Garners Ferr	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Total		\$ 404.80
North Main Street (Phases IA2 & III; II & IV) Widening	Planning and Delivery	Richland PDT, A Joint Venture	\$ 1,345,068.82
	Design	Richland PDT, A Joint Venture	\$ 814,767.30
	Design	SC Department of Transportation	\$ 1,143.63
	Right-of-Way	Richland PDT, A Joint Venture	\$ 328,545.00
	Right-of-Way	Right of Way Property Owners	\$ 760,776.24
	Right-of-Way	Willoughby & Hoefer, P.A.	\$ 448,840.46
	CRM	Richland PDT, A Joint Venture	\$ 2,362,706.69
	Utilities	City of Columbia - Utility Relocation	\$ 1,310,213.36
	CEI	Richland PDT, A Joint Venture	\$ 319,949.87
	Construction	L-J, INC.	\$ 3,710,006.99
Total		\$ 11,402,018.36	
Pineview Rd Widening	Planning and Delivery	Richland PDT, A Joint Venture	\$ 214,535.67
	Design	Civil Engineering Consulting Services, Inc.	\$ 1,083,250.63
	Design	CSX Transportation, Inc.	\$ 32,549.00
	Design	Richland PDT, A Joint Venture	\$ 55,360.85
	Design	SC Department of Transportation	\$ 974.22
Total		\$ 1,386,670.37	
Polo Rd Widening	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Total		\$ 404.80
Shop Rd Widening	Planning and Delivery	Richland PDT, A Joint Venture	\$ 148,495.55
	Design	Richland PDT, A Joint Venture	\$ 740,419.99
	Design	SC Department of Transportation	\$ 3,820.37
Total		\$ 892,735.91	
Spears Creek Church Rd Widening	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Total		\$ 404.80
WIDENINGS TOTAL			\$ 38,432,563.30
SPECIAL			
Riverbanks Zoo Transportation-Related Projects 1	Planning and Delivery	Richland PDT, A Joint Venture	\$ 326,810.39
	Construction	Riverbanks Zoo & Garden	\$ 2,945,038.00
	Total		\$ 3,271,848.39
Shop Road Extension Phase 1	Planning and Delivery	Richland PDT, A Joint Venture	\$ 642,362.03
	Design	CDM Smith	\$ 652,989.13
	Design	CDM Smith	\$ 10,374.00
	Design	SC Department of Transportation	\$ 3,115.01
	Right-of-Way	Richland PDT, A Joint Venture	\$ 43,480.00
	Right-of-Way	Right of Way Property Owners	\$ 124,400.00
	Right-of-Way	Willoughby & Hoefer, P.A.	\$ 24,806.91
	CRM	Richland PDT, A Joint Venture	\$ 1,307,729.18
	Utilities	SCE&G	\$ 44,357.79
	CEI	Richland PDT, A Joint Venture	\$ 354,176.64
	Construction	McClam & Associates, LLC	\$ 5,143,584.35
Total		\$ 8,351,375.04	
Southeast Richland Neighborhood Improvements	Planning and Delivery	Richland PDT, A Joint Venture	\$ 72,433.92
	Design	Richland PDT, A Joint Venture	\$ 333,000.00
	Design	M.B. Kahn Construction Co.	\$ 66,370.04
	Design	SC Department of Transportation	\$ 3,294.98
	Right-of-Way	Richland PDT, A Joint Venture	\$ 16,415.00
	Right-of-Way	Right of Way Property Owners	\$ 116,000.00
Total		\$ 607,513.94	



TRANSPORTATION PROGRAM

**RICHLAND TRANSPORTATION PENNY PROGRAM
EXPENDITURES BY PHASE AND VENDOR**

CATEGORY / PROJECT	PHASE	VENDOR NAME / DESCRIPTION	AMOUNT
Innovista Transportation Related Projects 1 - Greene Street Ph	Planning and Delivery	Richland PDT, A Joint Venture	\$ 2,131,812.55
	Design	USC Development Foundation	\$ 734,984.57
	CRM	Richland PDT, A Joint Venture	\$ 540,000.00
	Utilities	SCE&G	\$ 318,565.09
	CEI	Richland PDT, A Joint Venture	\$ 780,000.00
	Construction	LAD Corporation of West Columbia	\$ 12,892,351.81
	Total		\$ 17,397,714.02
Innovista Transportation Related Projects 2 - Greene Street Ph	Planning and Delivery	Richland PDT, A Joint Venture	\$ 138,647.52
	Design	Richland PDT, A Joint Venture	\$ 22,397.22
	Design	SC Department of Transportation	\$ 337.81
	Design	USC Development Foundation	\$ 501,260.82
	Right-of-Way	Richland PDT, A Joint Venture	\$ 12,750.00
	Total		\$ 675,393.37
Broad River Neighborhood Improvements	Planning and Delivery	Richland PDT, A Joint Venture	\$ 55,896.40
	Design	Parrish & Partners, LLC	\$ 24,863.24
	Design	Parrish & Partners, LLC (service order #4)	\$ 193,975.40
	Right-of-Way	Richland PDT, A Joint Venture	\$ 3,360.00
	CRM	Richland PDT, A Joint Venture	\$ 72,315.00
	Total		\$ 350,410.04
Decker Boulevard Neighborhood Improvements	Planning and Delivery	Richland PDT, A Joint Venture	\$ 17,453.32
	Design	Holt Consulting Company, LLC	\$ 84,283.00
	Total		\$ 101,736.32
Candlewood Neighborhood Improvements	Planning and Delivery	Richland PDT, A Joint Venture	\$ 5,561.82
	Design	Civil Engineering Consulting Services, Inc.	\$ 23,226.35
	Total		\$ 28,788.17
SPECIAL TOTAL			\$ 30,784,779.29
INTERSECTION IMPROVEMENTS			
Broad River Rd. and Rushmore Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 52,609.25
	Design	M.B. Kahn Construction Co.	\$ 31,489.56
	Design	SC Department of Transportation	\$ 2,309.18
	CRM	Richland PDT, A Joint Venture	\$ 40,500.00
	CEI	Richland PDT, A Joint Venture	\$ 58,500.00
	Design-Build	M.B. Kahn Construction Co.	\$ 29,125.00
	Design-Build	C.R. Jackson, Inc.	\$ 879,200.00
	Total		\$ 1,093,732.99
Bull St. and Elmwood Ave. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Total		\$ 404.80
Clemson Rd. and Rhame Rd./North Springs Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 101,005.49
	Design	M.B. Kahn Construction Co.	\$ 42,748.71
	Design	SC Department of Transportation	\$ 2,714.70
	Right-of-Way	Willoughby & Hoefer, P.A.	\$ 41,664.38
	CRM	Richland PDT, A Joint Venture	\$ 63,000.00
	CEI	Richland PDT, A Joint Venture	\$ 45,500.00
	Design-Build	M.B. Kahn Construction Co.	\$ 15,037.50
	Design-Build	C.R. Jackson, Inc.	\$ 1,103,634.50
	Total		\$ 1,415,305.28
Clemson Rd. and Sparkleberry Ln. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 46,362.18
	Design	Richland PDT, A Joint Venture	\$ 162,088.85
	Design	SC Department of Transportation	\$ 535.92
	Right-of-Way	Richland PDT, A Joint Venture	\$ 11,145.00
	Right-of-Way	Right of Way Property Owners	\$ 3,150,000.00
	Total		\$ 3,370,131.95
Farrow Rd. and Pisgah Church Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 83,102.79
	Design	M.B. Kahn Construction Co.	\$ 53,345.56
	Design	SC Department of Transportation	\$ 3,808.33
	Right-of-Way	Willoughby & Hoefer, P.A.	\$ 11,733.48
	CRM	Richland PDT, A Joint Venture	\$ 108,000.00
	Utilities	SCE&G	\$ 7,883.56
	Design-Build	M.B. Kahn Construction Co.	\$ 29,125.00
	Design-Build	C.R. Jackson, Inc.	\$ 560,500.00
	Total		\$ 857,498.72



TRANSPORTATION PROGRAM

**RICHLAND TRANSPORTATION PENNY PROGRAM
EXPENDITURES BY PHASE AND VENDOR**

CATEGORY / PROJECT	PHASE	VENDOR NAME / DESCRIPTION	AMOUNT
Garners Ferry Rd. and Harmon Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Design	Cox & Dinkins, Inc.	\$ 61,932.86
	Total		\$ 62,337.66
Hardscrabble Rd. and Kelly Mill Rd./Rimer Pond Rd. Intersect	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Total		\$ 404.80
Kennerly Rd. and Coogler Rd./Steeple Ridge Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 89,194.81
	Design	M.B. Kahn Construction Co.	\$ 47,920.51
	Design	SC Department of Transportation	\$ 3,273.55
	Right-of-Way	Willoughby & Hoefer, P.A.	\$ 35,200.42
	CRM	Richland PDT, A Joint Venture	\$ 63,000.00
	CEI	Richland PDT, A Joint Venture	\$ 91,000.00
	Design-Build	M.B. Kahn Construction Co.	\$ 29,125.00
	Design-Build	C.R. Jackson, Inc.	\$ 1,893,218.50
Total		\$ 2,251,932.79	
North Main St. and Monticello Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Total		\$ 404.80
North Springs Rd. and Harrington Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 8,806.26
	Design	Cox & Dinkins, Inc.	\$ 68,388.01
	Design	M.B. Kahn Construction Co.	\$ 2,385.58
	Construction	M.B. Kahn Construction Co.	\$ 14,087.50
Total		\$ 93,667.35	
North Springs Rd. and Risdon Way Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 65,395.13
	Design	SC Department of Transportation	\$ 4,235.53
	Design	M.B. Kahn Construction Co.	\$ 32,072.06
	CRM	Richland PDT, A Joint Venture	\$ 40,500.00
	CEI	Richland PDT, A Joint Venture	\$ 58,500.00
	Design-Build	M.B. Kahn Construction Co.	\$ 29,125.00
	Design-Build	C.R. Jackson, Inc.	\$ 1,377,240.00
Total		\$ 1,607,067.72	
Screaming Eagle Rd. and Percival Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 5,427.03
	Design	Cox & Dinkins, Inc.	\$ 71,381.27
	Total		\$ 76,808.30
Summit Pkwy and Summit Ridge Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 56,980.89
	Design	M.B. Kahn Construction Co.	\$ 25,288.02
	CRM	Richland PDT, A Joint Venture	\$ 31,500.00
	CEI	Richland PDT, A Joint Venture	\$ 45,500.00
	Design-Build	M.B. Kahn Construction Co.	\$ 29,125.00
	Design-Build	C.R. Jackson, Inc.	\$ 1,049,104.94
Total		\$ 1,237,498.85	
Wilson Blvd. and Killian Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.80
	Total		\$ 404.80
Wilson Blvd. and Pisgah Church Rd. Intersection	Planning and Delivery	Richland PDT, A Joint Venture	\$ 404.81
	Total		\$ 404.81
INTERSECTION IMPROVEMENTS TOTAL			\$ 12,068,005.62
RESURFACING			
Resurfacing Projects Program	Planning and Delivery	Richland PDT, A Joint Venture	\$ 269,913.48
	Design	M.B. Kahn Construction Co.	\$ 18,400.00
	Design	Richland PDT, A Joint Venture	\$ 671,468.30
Total			\$ 959,781.78
2014 Resurfacing Package "B"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 413,069.55
	Design	Richland PDT, A Joint Venture	\$ (14,680.96)
	CEI	Richland PDT, A Joint Venture	\$ 83,044.35
	Construction	Sloan Construction Company	\$ 1,204,393.90
Total			\$ 1,685,826.84



TRANSPORTATION PROGRAM

**RICHLAND TRANSPORTATION PENNY PROGRAM
EXPENDITURES BY PHASE AND VENDOR**

CATEGORY / PROJECT	PHASE	VENDOR NAME / DESCRIPTION	AMOUNT
2014 Resurfacing Package "A"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 366,035.11
	Design	Richland PDT, A Joint Venture	\$ (12,406.42)
	CEI	Richland PDT, A Joint Venture	\$ 67,269.58
	Construction	Sloan Construction Company	\$ 966,171.65
	Total		\$ 1,387,069.92
2014 Resurfacing Package "C"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 254,675.59
	Design	Richland PDT, A Joint Venture	\$ (15,880.88)
	CEI	Richland PDT, A Joint Venture	\$ 94,321.93
	Construction	Carolina Bridge Company, Inc.	\$ 1,182,876.63
	Total		\$ 1,515,993.27
2016 Resurfacing Package "H"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 116,346.50
	CEI	Richland PDT, A Joint Venture	\$ 261,299.85
	Construction	The Lane Construction Corporation	\$ 3,666,504.25
	Total		\$ 4,044,150.60
2016 Resurfacing Package "M"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 81,762.71
	Planning and Delivery	Richland PDT, A Joint Venture	\$ 81,179.21
	Planning and Delivery	Richland PDT, A Joint Venture	\$ 110,729.76
	Planning and Delivery	Richland PDT, A Joint Venture	\$ 139,647.56
	Planning and Delivery	Richland PDT, A Joint Venture	\$ 73,885.48
	Planning and Delivery	Richland PDT, A Joint Venture	\$ 89,976.18
	Total		\$ 577,180.90
Pavement Management System	Planning and Delivery	Richland PDT, A Joint Venture	\$ 123,079.92
	Design	Richland PDT, A Joint Venture	\$ 343,000.00
	Total		\$ 466,079.92
RESURFACING TOTAL			\$ 10,636,083.23
DIRT ROAD PAVING			
Dirt Road Paving Program Management	Program Management	Dennis Corp	\$ 301,731.22
	Program Management	Dennis Corp	\$ 3,210,509.24
	Planning and Delivery	Richland PDT, A Joint Venture	\$ 548,209.06
	Design	Mead & Hunt - Group #1	\$ 301,606.22
	Design	Richland PDT, A Joint Venture	\$ 21,734.92
	Right-of-Way	Mead & Hunt - Group #4	\$ 53,736.00
	Construction	3M Traffic Safety Systems	\$ 14,300.00
	Total		\$ 4,451,826.66
2014 Dirt Road Paving Package "B"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 126,180.40
	Construction	Lane Construction	\$ 1,066,720.61
	Total		\$ 1,192,901.01
2014 Dirt Road Paving Package "C"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 267,014.05
	Utilities	Mid-Carolina Electric Cooperative, Inc.	\$ 8,852.38
	Construction	Eagle Construction	\$ 1,079,265.46
Total		\$ 1,355,131.89	
2014 Dirt Road Paving Package "D"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 261,433.31
	CEI	M.B. Kahn Construction Co.	\$ 45,380.00
	Construction	Lane Construction	\$ 736,682.74
	Total		\$ 1,043,496.05
2014 Dirt Road Paving Package "E"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 132,387.51
	Design	M.B. Kahn Construction Co.	\$ 5,000.00
	CEI	M.B. Kahn Construction Co.	\$ 44,170.00
	Construction	C.R. Jackson	\$ 494,521.47
	Total		\$ 676,078.98
Dirt Road Package "F" Jouster Street	Planning and Delivery	Richland PDT, A Joint Venture	\$ 23,600.05
	CRM	Richland PDT, A Joint Venture	\$ 9,610.00
	CEI	Richland PDT, A Joint Venture	\$ 8,329.84
	Construction	Armstrong Contractors, LLC	\$ 127,504.16
	Total		\$ 169,044.05
DIRT ROAD PAVING TOTAL			\$ 8,888,478.64



TRANSPORTATION PROGRAM

**RICHLAND TRANSPORTATION PENNY PROGRAM
EXPENDITURES BY PHASE AND VENDOR**

CATEGORY / PROJECT	PHASE	VENDOR NAME / DESCRIPTION	AMOUNT
MITIGATION BANK			
Mitigation Bank	Mitigation Bank	Richland PDT, A Joint Venture	\$ 132,780.00
	Mitigation Bank	First American	\$ 6,673,654.42
	Mitigation Bank	Mill Creek Mitigation Holdings	\$ 2,702,541.00
	Total		\$ 9,508,975.42
MITIGATION BANK TOTAL			\$ 9,508,975.42
GREENWAYS			
Gills Creek A Greenway (Lake Katherine to Bluff Road)	Planning and Delivery	Richland PDT, A Joint Venture	\$ 19,910.45
	Design	Holt Consulting Company, LLC	\$ 90,253.62
	Design	Richland PDT, A Joint Venture	\$ 728.83
	Total		\$ 110,892.90
Lincoln Tunnel Greenway	Planning and Delivery	Richland PDT, A Joint Venture	\$ 207,666.63
	Design	Richland PDT, A Joint Venture	\$ (41,467.48)
	CRM	Richland PDT, A Joint Venture	\$ 40,185.00
	CEI	Richland PDT, A Joint Venture	\$ 107,024.23
	Construction	AOS Specialty Contractors, Inc.	\$ 1,163,380.95
	Total		\$ 1,476,789.33
Smith/Rocky Branch Greenway C (Downtown to Granby Park)	Planning and Delivery	Richland PDT, A Joint Venture	\$ 4,150.61
	Total		\$ 4,150.61
Three Rivers Greenway Extension	Planning and Delivery	Richland PDT, A Joint Venture	\$ 162,678.57
	Design	Kenneth B. Simmons Associates, LLC	\$ 99,194.00
	Design	Richland PDT, A Joint Venture	\$ (9,494.34)
	Right-of-Way	Richland PDT, A Joint Venture	\$ 10,340.00
	Right-of-Way	Right of Way Property Owners	\$ 40,000.00
	CRM	Richland PDT, A Joint Venture	\$ 184,208.00
	Total		\$ 486,926.23
GREENWAYS TOTAL			\$ 2,078,759.07
SIDEWALKS			
Alpine Rd Sidewalk (Two Notch Rd to Percival Rd)	Planning and Delivery	Richland PDT, A Joint Venture	\$ 15,280.28
	Total		\$ 15,280.28
Harrison Road Sidewalk (Two Notch Rd to Forest Dr)	Planning and Delivery	Richland PDT, A Joint Venture	\$ 27,227.67
	Right-of-Way	Richland PDT, A Joint Venture	\$ 1,680.00
	Total		\$ 28,907.67
Percival Road Sidewalk (Forest Dr to Decker Blvd)	Planning and Delivery	Richland PDT, A Joint Venture	\$ 14,527.13
	Design	Holt Consulting Company, LLC	\$ 120,289.00
	Design	Holt Consulting Company, LLC	\$ 17,856.55
	Total		\$ 152,672.68
Polo Rd Sidewalk (Mallet Hill Rd to Alpine Rd)	Planning and Delivery	Richland PDT, A Joint Venture	\$ 19,047.05
	Total		\$ 19,047.05
Sunset Sidewalk (Elmhurst Road to River Drive)	Planning and Delivery	Richland PDT, A Joint Venture	\$ 8,193.47
	Design	Mead & Hunt, Inc.	\$ 78,415.66
	Total		\$ 86,609.13
2015 PDT Sidewalk Projects	Planning and Delivery	Richland PDT, A Joint Venture	\$ 69,838.92
	Design	Richland PDT, A Joint Venture	\$ 60,300.95
	Right-of-Way	Richland PDT, A Joint Venture	\$ 2,580.00
	CRM	Richland PDT, A Joint Venture	\$ 102,214.85
	Total		\$ 234,934.72
2015 Sidewalk Package "S1"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 14,337.89
	Construction	Armstrong Contractors, LLC	\$ 98,548.72
	Total		\$ 112,886.61
2015 Sidewalk Package "S2"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 8,708.21
	CRM	Richland PDT, A Joint Venture	\$ 3,536.78
	Construction	C.B.D., Inc.	\$ 148,257.32
	Total		\$ 160,502.31



CATEGORY / PROJECT	PHASE	VENDOR NAME / DESCRIPTION	AMOUNT
2015 Sidewalk Package "S3"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 10,376.52
	CEI	Richland PDT, A Joint Venture	\$ 2,428.89
	Construction	Orion Construction Company	\$ 156,341.20
	Total		\$ 169,146.61
2015 OET Sidewalk Projects	Planning and Delivery	Richland PDT, A Joint Venture	\$ 67,522.12
	Design	Mead & Hunt, Inc.	\$ 711,343.55
	Design	SC Department of Transportation	\$ 4,523.42
	Total		\$ 783,389.09
2015 Sidewalk Package "S4"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 4,878.75
	CEI	Richland PDT, A Joint Venture	\$ (1,539.36)
	Construction	Orion Construction Company	\$ 69,797.69
	Total		\$ 73,137.08
2015 Sidewalk Package "S5"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 2,421.39
	CEI	Richland PDT, A Joint Venture	\$ 10,455.50
	Construction	Armstrong Contractors	\$ 103,733.60
	Total		\$ 116,610.49
Sidewalk Package "S6"	Planning and Delivery	Richland PDT, A Joint Venture	\$ 1,298.00
	Right-of-Way	Richland PDT, A Joint Venture	\$ 4,050.00
	CRM	Richland PDT, A Joint Venture	\$ 44,202.10
	Utilities	SCE&G	\$ 3,382.83
	Total		\$ 52,932.93
2016 PDT Sidewalks	Design	Richland PDT, A Joint Venture	\$ 36,509.04
	Total		\$ 36,509.04
SIDEWALKS TOTAL			\$ 2,042,565.69
BIKEWAYS			
Fort Jackson Blvd Bikeways (Devine St to Newell Rd)	Design	Holt Consulting Company, LLC	\$ 34,697.50
	Total		\$ 34,697.50
2015 Bikeway Projects	Planning and Delivery	Richland PDT, A Joint Venture	\$ 52,764.89
	Design	Richland PDT, A Joint Venture	\$ 9,978.80
	CRM	Richland PDT, A Joint Venture	\$ 31,561.25
	Total		\$ 94,304.94
BIKEWAYS TOTAL			\$ 129,002.44
PEDESTRIAN IMPROVEMENT PROJECTS			
Pedestrian Improvement Projects Planning	Planning and Delivery	Richland PDT, A Joint Venture	\$ 58,834.87
Total			\$ 58,834.87
PEDESTRIAN IMPROVEMENT PROJECTS TOTAL			\$ 58,834.87
GRAND TOTAL			\$ 234,807,434.98



OFFICE OF SMALL BUSINESS OPPORTUNITY (OSBO) WEEKLY UPDATE

September 18, 2017 – September 22, 2017

1. Weekly Update

- Outreach campaigns are continuously conducted by staff via the B2GNow System - inviting SLBEs to upcoming Pre-bid meetings for an opportunity to gain an understanding of the bidding process; to market themselves to the Prime Contractors; to network with other subcontractors, PDT; and making them aware of small business events across the county
- Staff continues to evaluate, improve, reconfigure, and implement the B2GNow System for best practices
- Staff continues to provide assistance to certified and potential firms on program requirements, bidding opportunities, the online application, and compliance contract audits (B2GNow System) via the office Kiosk, telephone, and electronic communication
- Staff is responsible for processing Renewal Applications, New Applications, SLBE Contract Goals, Contract Audits, and providing Technical Assistance with the B2GNow System
- Staff attends Pre-Bid Meetings, Bid Openings, and Pre-Construction Meetings
- Staff attended Bid Express meeting on September 19th
- Staff attended meeting with Procurement on September 19th

2. SLBE Certification Program Overview

A) SLBE Firms by Industry Category

Primary Industry Category	Total Firms	Percentage
Construction Services	41	48.24%
Professional Services	21	24.70%
Non-Professional Services	9	10.59%
Engineering Services	9	10.59%
Architectural Services	4	4.70%
Wholesale Operations	1	1.18%
Total	85	

B) Gender & Ethnicity of SLBE Firms

Ethnicity	SLBE Firms
African American	55 (64.71%)
Asian	2 (2.35%)
Caucasian	27 (31.76%)
Hispanic	1 (1.18%)

Gender	SLBE Firms
Male	59 (69.41%)
Female	26 (30.59%)

3. SLBE Contract Participation

- Of the \$96,817,269 payments made on Penny Tax funded projects, \$19,832,041 has been paid to firms that are solely SLBE certified; \$3,061,648 has been paid to firms that are solely DBE certified; additionally, \$7,887,770 was paid to firms that are both SLBE and DBE certified. The chart below shows the total SLBE and DBE payments when the aforementioned amount is added to each of the individual SLBE and DBE paid to date amounts.

	Including Payments to Firms both SLBE & DBE Certified	Percentage of Total
Payments to SLBE Certified Contractors	\$27,719,811	28.63%
Payments to DBE Certified Contractors	\$10,949,418	11.31%

- \$172,705,096 in Penny Tax Funds; There are a total of Fifty-five (55) contracts/service orders. Of that total, forty-two (42) contracts/service orders are currently open and are actively monitored for payment and utilization compliance in the B2GNow Compliance Management System; and thirteen (13) are have been closed upon completion.